

| ID | % Complete | Node | Projects | Task Name | Duration | Start | Finish | Half 2, 2008 | | Half 1, 2009 | | Half 2, 2009 | | Half 1, 2010 | | Half 2, 2010 | | Half 1, 2011 | | Half | | | |
|-----|------------|------|----------|---|----------|--------------|--------------|--------------|---|--------------|---|--------------|---|--------------|---|--------------|---|--------------|---|------|---|---|---|
| | | | | | | | | J | A | S | O | N | D | J | F | M | A | M | J | | J | A | S |
| 75 | 40% | | | Initial Connection Method Discussion Meetings | 184 days | Mon 25/05/09 | Tue 23/02/10 | | | | | | | | | | | | | | | | |
| 76 | 96% | | | Introductory Customer Meetings for Transmission Renewables | 84 days | Mon 25/05/09 | Mon 21/09/09 | | | | | | | | | | | | | | | | |
| 89 | 100% | | | Initial Connection Leadtimes for Constraints Analysis | 0 days | Fri 10/07/09 | Fri 10/07/09 | | | | | | | | | | | | | | | | |
| 90 | 0% | | | Leadtimes for offers agreed with DSO | 17 days | Mon 01/02/10 | Tue 23/02/10 | | | | | | | | | | | | | | | | |
| 91 | 0% | | | Publish Offer Leadtimes and Firm ACO Quantities | 259 days | Fri 09/01/09 | Fri 29/01/10 | | | | | | | | | | | | | | | | |
| 92 | 0% | | | 2010-2017 | 0 days | Thu 19/11/09 | Thu 19/11/09 | | | | | | | | | | | | | | | | |
| 93 | 0% | | | 2018-2020 | 0 days | Fri 09/01/09 | Fri 09/01/09 | | | | | | | | | | | | | | | | |
| 94 | 0% | | | 2021-2025 | 0 days | Fri 29/01/10 | Fri 29/01/10 | | | | | | | | | | | | | | | | |
| 95 | 0% | | | Application Fees | 294 days | Fri 16/10/09 | Fri 07/01/11 | | | | | | | | | | | | | | | | |
| 96 | 0% | | | Invoice fees for offers due to issue in 2009 | 5 days | Fri 16/10/09 | Thu 22/10/09 | | | | | | | | | | | | | | | | |
| 97 | 0% | | | Invoice fees for offers due to issue in 2010 | 5 days | Mon 04/01/10 | Fri 08/01/10 | | | | | | | | | | | | | | | | |
| 98 | 0% | | | Invoice fees for offers due to issue in 2011 | 5 days | Mon 03/01/11 | Fri 07/01/11 | | | | | | | | | | | | | | | | |
| 99 | 0% | | | Prepare and Issue Offers | 458 days | Tue 04/08/09 | Fri 17/06/11 | | | | | | | | | | | | | | | | |
| 100 | 0% | | | Area K | 97 days | Tue 04/08/09 | Thu 17/12/09 | | | | | | | | | | | | | | | | |
| 101 | 0% | | | DSO | 82 days | Tue 04/08/09 | Thu 26/11/09 | | | | | | | | | | | | | | | | |
| 102 | 0% | | | TSO | 97 days | Tue 04/08/09 | Thu 17/12/09 | | | | | | | | | | | | | | | | |
| 103 | 0% | | | Area D | 119 days | Fri 02/10/09 | Fri 02/04/10 | | | | | | | | | | | | | | | | |
| 104 | 0% | | | DSO | 99 days | Fri 02/10/09 | Thu 04/03/10 | | | | | | | | | | | | | | | | |
| 105 | 0% | | | TSO | 119 days | Fri 02/10/09 | Fri 02/04/10 | | | | | | | | | | | | | | | | |
| 106 | 0% | | | Area H2 | 155 days | Mon 07/12/09 | Thu 29/07/10 | | | | | | | | | | | | | | | | |
| 107 | 0% | | | DSO | 130 days | Mon 07/12/09 | Thu 24/06/10 | | | | | | | | | | | | | | | | |
| 108 | 0% | | | TSO | 155 days | Mon 07/12/09 | Thu 29/07/10 | | | | | | | | | | | | | | | | |
| 109 | 0% | | | Area H1 | 198 days | Wed 25/11/09 | Fri 17/09/10 | | | | | | | | | | | | | | | | |
| 110 | 0% | | | DSO | 168 days | Wed 25/11/09 | Fri 06/08/10 | | | | | | | | | | | | | | | | |
| 111 | 0% | | | TSO | 198 days | Wed 25/11/09 | Fri 17/09/10 | | | | | | | | | | | | | | | | |
| 112 | 0% | | | Area B | 222 days | Mon 16/11/09 | Wed 13/10/10 | | | | | | | | | | | | | | | | |
| 113 | 0% | | | DSO | 192 days | Mon 16/11/09 | Tue 31/08/10 | | | | | | | | | | | | | | | | |
| 114 | 0% | | | TSO | 222 days | Mon 16/11/09 | Wed 13/10/10 | | | | | | | | | | | | | | | | |
| 115 | 0% | | | Area F | 160 days | Thu 08/04/10 | Tue 23/11/10 | | | | | | | | | | | | | | | | |
| 116 | 0% | | | DSO | 140 days | Thu 08/04/10 | Tue 26/10/10 | | | | | | | | | | | | | | | | |
| 117 | 0% | | | TSO | 160 days | Thu 08/04/10 | Tue 23/11/10 | | | | | | | | | | | | | | | | |
| 118 | 0% | | | Area E | 240 days | Mon 15/03/10 | Mon 07/03/11 | | | | | | | | | | | | | | | | |
| 119 | 0% | | | DSO | 195 days | Mon 15/03/10 | Mon 03/01/11 | | | | | | | | | | | | | | | | |
| 120 | 0% | | | TSO | 240 days | Mon 15/03/10 | Mon 07/03/11 | | | | | | | | | | | | | | | | |
| 121 | 0% | | | Area J | 249 days | Thu 08/04/10 | Wed 13/04/11 | | | | | | | | | | | | | | | | |
| 122 | 0% | | | DSO | 219 days | Thu 08/04/10 | Mon 28/02/11 | | | | | | | | | | | | | | | | |
| 123 | 0% | | | TSO | 249 days | Thu 08/04/10 | Wed 13/04/11 | | | | | | | | | | | | | | | | |
| 124 | 0% | | | Area A | 218 days | Tue 20/07/10 | Fri 10/06/11 | | | | | | | | | | | | | | | | |
| 125 | 0% | | | DSO | 188 days | Tue 20/07/10 | Wed 27/04/11 | | | | | | | | | | | | | | | | |
| 126 | 0% | | | TSO | 218 days | Tue 20/07/10 | Fri 10/06/11 | | | | | | | | | | | | | | | | |
| 127 | 0% | | | Area G | 181 days | Fri 13/08/10 | Thu 12/05/11 | | | | | | | | | | | | | | | | |
| 128 | 0% | | | DSO | 181 days | Fri 13/08/10 | Thu 12/05/11 | | | | | | | | | | | | | | | | |
| 129 | 0% | | | Area C | 213 days | Wed 04/08/10 | Fri 17/06/11 | | | | | | | | | | | | | | | | |
| 130 | 0% | | | DSO | 196 days | Wed 04/08/10 | Tue 24/05/11 | | | | | | | | | | | | | | | | |
| 131 | 0% | | | TSO | 213 days | Wed 04/08/10 | Fri 17/06/11 | | | | | | | | | | | | | | | | |
| 132 | 0% | | | Area I | 173 days | Mon 13/09/10 | Tue 31/05/11 | | | | | | | | | | | | | | | | |
| 133 | 0% | | | DSO | 173 days | Mon 13/09/10 | Tue 31/05/11 | | | | | | | | | | | | | | | | |
| 134 | 14% | | | Constraints Information | 446 days | Tue 01/09/09 | Wed 29/06/11 | | | | | | | | | | | | | | | | |
| 135 | 15% | | | Perform Constraint Studies | 123 days | Tue 01/09/09 | Fri 05/03/10 | | | | | | | | | | | | | | | | |
| 136 | 0% | | | Publish Reports | 315 days | Fri 19/03/10 | Wed 29/06/11 | | | | | | | | | | | | | | | | |
| 137 | 0% | | | Publish Report for Region K | 1 day | Fri 19/03/10 | Fri 19/03/10 | | | | | | | | | | | | | | | | |
| 138 | 0% | | | Publish Report for Region D | 1 day | Fri 09/04/10 | Fri 09/04/10 | | | | | | | | | | | | | | | | |
| 139 | 0% | | | Publish Report for Region H2 | 1 day | Fri 06/08/10 | Fri 06/08/10 | | | | | | | | | | | | | | | | |
| 140 | 0% | | | Publish Report for Region H1 | 1 day | Fri 24/09/10 | Fri 24/09/10 | | | | | | | | | | | | | | | | |
| 141 | 0% | | | Publish Report for Region B | 1 day | Fri 22/10/10 | Fri 22/10/10 | | | | | | | | | | | | | | | | |
| 142 | 0% | | | Publish Report for Region F | 1 day | Fri 26/11/10 | Fri 26/11/10 | | | | | | | | | | | | | | | | |
| 143 | 0% | | | Publish Report for Region E | 1 day | Fri 11/03/11 | Fri 11/03/11 | | | | | | | | | | | | | | | | |
| 144 | 0% | | | Publish Report for Region J | 1 day | Fri 15/04/11 | Fri 15/04/11 | | | | | | | | | | | | | | | | |
| 145 | 0% | | | Publish Report for Region A | 1 day | Fri 17/06/11 | Fri 17/06/11 | | | | | | | | | | | | | | | | |
| 146 | 0% | | | Publish Report for Region G | 1 day | Fri 24/06/11 | Fri 24/06/11 | | | | | | | | | | | | | | | | |
| 147 | 0% | | | Publish Report for Region C | 1 day | Fri 24/06/11 | Fri 24/06/11 | | | | | | | | | | | | | | | | |
| 148 | 0% | | | Publish Report for Region I | 1 day | Wed 29/06/11 | Wed 29/06/11 | | | | | | | | | | | | | | | | |

Project: Gate 3 Connection Offer Proce Date: Fri 25/09/09

Task Split Progress Milestone Summary Project Summary External Tasks External MileTask Split